

MIDDLETOWN RI

ID	Task Name	Duration	Start	Finish	Timeline																											
					June	July	August	September	October	November	December	January	February	March	Apr																	
1	0 Valley Road	43 wks	Mon 6/5/23	Fri 3/29/24																												
2	Site Prep	4 wks	Mon 6/5/23	Fri 6/30/23																												
3	Foundations	4 wks	Mon 7/3/23	Fri 7/28/23																												
4	Sitework	16 wks	Mon 7/3/23	Fri 10/20/23																												
5	Underground	3 wks	Mon 7/31/23	Fri 8/18/23																												
6	Erect Steel	3 wks	Mon 8/21/23	Fri 9/8/23																												
7	Roof	3 wks	Mon 9/11/23	Fri 9/29/23																												
8	Exterior Walls	8 wks	Mon 9/11/23	Fri 11/3/23																												
9	Slab	2 wks	Mon 10/2/23	Fri 10/13/23																												
10	Rough MEPS	4 wks	Mon 10/16/23	Fri 11/10/23																												
11	Landscaping	2 wks	Mon 10/23/23	Fri 11/3/23																												
12	Exterior Finishes	10 wks	Mon 11/6/23	Fri 1/12/24																												
13	Interior Walls	4 wks	Mon 11/13/23	Fri 12/8/23																												
14	Interior Finishes	16 wks	Mon 12/11/23	Fri 3/29/24																												

Project: Middletown sch revised
Date: Thu 1/5/23

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			